The UT Level Committee constituted vide Government Order No:- 196-JK (JSD) of 2021 Dated:- 12-10-2021 met on 28.10.2022 at 06:30 PM under the chairmanship of Development Commissioner Works, J&K through virtual mode to deliberate and discuss agenda furnished by Chief Engineers, Jal Shakti (PHE) Departments Kashmir and Jammu regarding various works under JJM.

The following members attended the meeting:

1. Chief Engineer Jal Shakti (PHE) Jammu.
2. Chief Engineer Jal Shakti (PHE) Kashmir.
3. Chief Engineer MED Kashmir.
4. Director Finance, Jal Shakti Department, J&K.
5. Joint Director Planning, Jal Shakti Department, J&K.
6. Technical Advisor JJM (K/J)
7. Superintending Engineer, Jal Shakti PHE Mechanical Circle South, Srinagar.
8. Joint Director DIQC Kashmir.
9. Additional Secretary Industries and Commerce Department, J&K.
10. Procurement Expert PMC.

Minutes of the discussions and decisions with regards to agenda placed before the UT Level Committee by Chief Engineer (K) are as under: -

Agenda Point 01: -

Subject:- Construction of Production Tube Wells in different Divisions/Districts of Kashmir Province under Jal Jeevan Mission (JJM) through DTH/ODEX method as well.

Discussions: -

At the outset Chief Engineer PHE Kashmir informed the meeting that two tenders have been invited for the subject work with the initial one resulting in fixation of rate contract with three contractors. The rate contract has been fixed on the basis of comparison of per metre cost of production well as per standard quantities of the BOQ. In this initial tender 03 contractors participated and rate contract has been finalised with all the three bidders. As a result 58 Tube wells have been allotted in favour of these three bidders with the maximum number of wells totalling 45 allotted in favour of M/S Shri Ganesh Construction Company, being the L1 bidder. Balance wells have been retendered to gain speed of execution as the rate contracts fixed are for one year for whole of the requirement as already approved by the committee in its meeting dated 06-04-2022. While retendering there is a condition that the rates quoted shall not be higher in comparison to the existing rate contract while retaining all the conditions of the first tender. For the second tender, 07 bids have been received which are under evaluation and shall be finalised soon.

However the progress in the allotted works has been slow and even after lapse of considerable amount of time, works have not been fully completed, as yet. The reason being that for the wells taken up in north Kashmir, rocky strata has been encountered. In order to improve the progress of work, it has been proposed that tenders for drilling tube wells in hard formation like rocky strata shall be got done through DTH/ODEX method as a matter of course correction. This can lead to speed and also reduction in cost in rocky strata. Technical specifications of tenders invited so far, restricted constructing of tube well by Direct Rotary

method according to the IS 2800 being suitable for drilling in all kinds of soil with loose strata and for the advantage of having a better life and quality of production well. Drilling by DR method in hard formations takes around two months and also results in excessive wear and tear of the drilling rig. If a DTH/ODEX rig is deployed at such sites progress of work is expected to increase substantially. Moreover Drilling by DR method in hard formations is costlier than DTH/ODEX method.

At this juncture, one of the members of the committee Er Rashid Ahmad Dar, Chief Engineer Mechanical Engineer Department Kashmir expressed his concern as to who will decide to opt for DR or DTH/ODEX which was clarified that it shall be based on hydrogeologist's report to be accepted by the department and shall not be the choice of the contractor. Secondly he raised a concern for not having prior exploratory pilot bores to ascertain the quality and quantum of water available to prefix the criteria for main production well citing this as a reason for non-participation of local contractors fearing loss.

In response both the Chief Engineers, PHE stated that exploration by drilling pilot bores of smaller size is technically justified and the contractor can go for a pilot bore in his own interest as has already been explained in the bid document (clause 1 and 2 of Appendix C "Technical Specification"). The depth of drilling will of course depend upon encountered aquifer while drilling a pilot or production well. Moreover the contractor has an option to quit from a site if he can justify based on the resistivity test, similar wells in the area or a hydrogeologist's report acceptable to the department (clause 1 and 2 of Appendix C "Technical Specification"). However while framing of the SBD and its approval by the UT Committee in its meeting on 06-04-2022, all the options including exploratory bore were discussed threadbare. With regards to exploration, it was decided that as the success rate of construction of production tube wells is about 80% and the instant tender being advertised on rate contract basis wherein a contractor is likely to be assigned more than one well, expenses on account of failure rate of 20% can be loaded in the financial bid itself. This was clarified to the prospective bidders during pre-bid meets. Subsequently the tenders have been invited on the basis of the document approved by this very committee and response received so far is good. Besides at this advanced stage, change in framework will lead to confusion. Further if the contractors are ready to take the risk in case of failure, it is not-advisable to change the framework, which is in favour of the Department. The fact that the three contractors already allotted the works have participated again in the second tender and four more have participated in addition, cannot be ignored. The only issue at present is the slow progress of work in respect of Kashmir Division, which can be mitigated by introducing the option of DTH/ODEX drilling in areas of hard formation like rock strata. In view of limited time period for implementation of the Mission, course correction is a necessity.

In light of the above discussions the committee unanimously authorised the Chief Engineer Kashmir to invite tenders on DTH/ODEX method for sites with hard formation like rocky strata etc. However the terms and conditions and framework shall be the same as adopted in earlier tenders invited under JJM. With regards to selection of sites, the Department shall hire an expert hydrogeologist or seek expert opinion from geologists of CGWB/Geology & Mining in addition to its own engineers in Ground Water Division for identification of sites with hard formation like rocky strata.

Agenda point 02:

Subject:- Laying, Fitting, Testing and Successful Commissioning of Delivery and Distribution Pipe network of GMS Tubes and Ductile Iron Pipes of different Nominal Bores along with pipe fittings and control valves, construction of Service Reservoirs, SSFP and ancillary civil works.....Finalization of rates

Reference:- Minutes of Meeting of the UT Level Committee convened on 06-04-2022 regarding the Standard Bidding Document of works under JJM.

With regards to the above the Chief Engineer Kashmir reminded the committee that for tenders invited for OHT and RSFP, an overall increase of 08% above the PS-SOR framed for these works was approved by the committee. On the same analogy subject works mentioned above have been advertised on the Divisional level on overall percentage basis on the PS-SOR framed for these works. On receipt of tenders and opening of financial bids, consultations were carried out with the bidders/contractors unions and following uniform rate structure was recommended by him to the DJJMs for works categorised into three broad categories across all the divisions of the Department for uniformity:

a. Works consisting exclusively of laying and fitting of pipe distribution networks on advertised rates.
b. Works consisting predominantly of laying and fitting of pipe distribution networks with minor concrete works up to 02% above advertised rates.
c. Works consisting predominantly of concrete works and minor laying and fitting of pipe networks up to 04% above advertised rates.

The Chief Engineer Kashmir further submitted that due to non-availability of the Development Commissioner works the meeting of UT committee couldn't be convened. In order to enable the concerned Divisions/DJJMs to allot these works without losing time and bid validity, recommendation was issued by him in anticipation of confirmation by the UT Level committee.

After detailed discussions, action taken by Chief Engineer Kashmir was unanimously approved by the committee on post facto basis.

Agenda Point 3:

Subject: Supply, Installation, Testing and Commissioning of Pumping unit along with allied electro-mechanical equipment like control panel, starters etc, electric Sub-stations and Rising Main for Lift Water Supply Schemes being constructed under JJM.

In furtherance to the decision taken during the course of UT level committee meeting convened on 19-07-2022 it was proposed by the Chief Engineer Kashmir that for subject works SBD approved for OHT/RSFP shall be adopted with the following modifications:

a. Definition of similar nature of work shall be modified as per the nature and requirement of work being advertised.
b. Separate EMD of 02% shall have to be submitted with each bid/work.
c. JV shall be allowed in works exceeding Rs. 5 Cr.
d. Tenders for E&M works shall be invited on wholistic basis for each Water Supply Scheme.

e. Third Party Inspection at works of Original Equipment Manufacturer (OEM) shall be restricted to equipment not available off the shelf. For off the shelf machines OEMs certificate and warranty/guarantee shall be considered.

f. Payment condition may be modified with the condition that 10% balance shall be released in lieu of furnishing of bank guarantee of an equivalent amount with validity commensurate to the terms and conditions of contract. However, as the bidder would have furnished a performance security of 03% of the allotted amount at the time of signing of the agreement, he/she is free to furnish a BG for balance 07% of allotted cost, with the validity of both the BGs Commensurate to the terms and conditions of the contract.

Minutes of the discussions and decisions with regards to agenda placed before the UT Level Committee by Chief Engineer (J) are as under:-

A) Initiating the discussions, the Chief Engineer, Jal Shakti (PHE) Department Jammu informed the Committee that e-tenders for the various works were invited in single bid two cover system with Cover 1st consisting of Standard Bidding Document and Cover 2nd consisting of Bill of Quantity (BOQ) for Construction, Testing and Commissioning of Rapid Sand Filtration Treatment Plants (RSFPs), Dug wells, Pump Rooms , Slow Sand Filtration Plants, OHTs, Sump Tank, Boundary Wall (Chain Link Fencing) along with allied works in Udhampur ,Reasi, jammu & Samba Districts and construction of 200 mm Dia Production Bore Wells by ODEX Method for various Water Supply Schemes of District Poonch, Kathua, Ramban & Doda . While deliberating further upon the price bids received in the subject work, the Chief Engineer (J) read out the Financial Bid Evaluation Report (FBER) submitted by the Contract Committee. While doing so, the Chief Engineer (J) explained the whole process of framing of BOQs, fixing of advertised rates, evaluation process and recommendations made by the Contract Committee. Some of the important points governing the decision/recommendation of the Contract Committee are reproduced hereunder: -

1. Tender for Dug wells and allied works comprises of 08 Nos Works of Reasi District of various capacities was floated by Chief Engineer Jal Shakti (PHE) Jammu vide Enit No:- 163 of 2022-23 Dated: 11.05.2022, but the response was received in only 02 No works and after detailed evaluation and as explained, 01 (one) bidder was found responsive. The successful L-1 bidder quoted rates of 5.5% and 5.20% below the advertised cost for work no 7 & 8 respectively. While considering the available financial capacity of L-1 bidder, total of 02 No works have been recommended for the allotment.
2. Tender for OHTs comprises of 62 Nos OHTs of Jammu District of various capacities was floated by Chief Engineer Jal Shakti (PHE) Jammu vide Enit No:- 212 of 2022-23 Dated: 07.07.2022 but response received for only 18 No OHts and after detailed evaluation 03(three) No. bidders were found responsive .However, the financial evaluation revealed that the L-1 bidder had quoted rates between 2 % to 7% above advertised cost . While considering the available financial capacity of L-1 bidder, total of 18 No OHts have been recommended for the allotment. It is worthwhile to mention that OHTs in district Jammu

have already been approved by UT level committee at the rate of 09% above advertised cost.

3. Tender for Slow sand Filtration Plant comprises of 42 Nos SSFPs of Udhampur District of various capacities was floated by Chief Engineer Jal Shakti (PHE) Jammu vide Enit No:- 151 of 2022-23 Dated: 04.05.2022 but response received for only 05 No SSFPs and after detailed evaluation 02 (Two) No. bidders were found responsive . However, the financial evaluation after taking into consideration the financial capacity of responsive bidder, revealed that the L-1 bidder has quoted 19.99% above advertised cost. In order to avoid further delay in retendering, negotiation of rate with the L1 bidder was considered. In this regard recourse shall be taken to the Manual for procurement of works 2019. The L1 Bidders who had quoted high rates were persuaded during financial negotiations to reconsider their quoted rates and quote reasonable rates which could be accepted by the Department. Subsequently the L-1 bidder gave its consent to revised quotation of 08 % above the advertised cost and accordingly considering the revised quoted rate for work submitted by L-1 bidder, work have been recommended for the allotment. It is worthwhile to mention that work of similar nature have already been approved by UT level committee at the rate of 09% above advertised cost , 05 No SSFPs have been recommended for the allotment at the rate of 08% above advertised cost.

4. Tender for Rapid Sand Filtration Plant of Udhampur District comprising of 08 Nos RSFPs of various capacities was floated by Chief Engineer Jal Shakti (PHE) Jammu vide e-nit No 125 of 2022-23 dated 19.04.2022 but response received for only 01 No RSFP and after detailed evaluation 01 (one) No. bidder was found responsive . However, the financial evaluation after taking into consideration the financial capacity of responsive bidder, revealed that the L-1 bidder has quoted 14.90% above advertised cost. In order to avoid further delay in retendering, negotiation of rate with the L1 bidder was considered. In this regard recourse shall be taken to the Manual for procurement of works 2019. The L1 Bidder who had quoted high rate was persuaded during financial negotiations to reconsider his quoted rate and quote reasonable rate which could be accepted by the Department. Subsequently the L-1 bidder gave its consent to revised quotation of 11 % above the advertised cost and accordingly considering the revised quoted rate for work submitted by L-1 bidder, work have been recommended for the allotment. It is worthwhile to mention that work of similar nature have already been approved by UT level committee at the rate of 11% above advertised cost , 01 No RSFPs have been recommended for the allotment at the rate of 11% above advertised cost.

5. Tender for Dug well and its allied works comprises of 02 Nos of Samba District of different capacities was floated by Chief Engineer Jal Shakti (PHE) Jammu vide e-NIT No.219 of 2022-23 dated 28.07.2022 and after detailed evaluation 1(one) No. bidder was found responsive. On financial evaluation, it was observed that L-1 bidder has quoted rate of 8.98% above advertised cost for work No 1 and rate of 3.42% below advertised cost for work No 2. The L-1 bidder who had quoted high rate for work No 1 was persuaded during financial negotiations to reconsider his quoted rate and quote reasonable rate which could be accepted by the department. Subsequently the L-1 bidder gave revised quotation of 6.99 % above the advertised cost for work no. 1.Accordingly, considering the available financial capacity of L-1 bidder and submission of the revised quoted rate for work No 1, 02 works have been recommended for the allotment i.e Work No 1@ 6.99% above the advertised

cost and Work No 2 @ 3.42% below the advertised cost. It is worthwhile to mention that work of similar nature have already been approved by UT level committee at the rate of 7.5% above advertised cost.

Bore wells of Jammu Province

6. **District Poonch :** E-tenders for the e-NIT No. PHEJ/JJM/185 of 2022-23 Dated 30-05-2022 for Construction of 200 mm Dia. Production Bore Wells by ODEX Method for 80 Nos. Water Supply Schemes (128 Borewells) of District Poonch of Jammu Province under Jal Jeevan Mission (JJM) total 80 tender Ids floated for 80 WSS. (i.e.,Tender IDs- 2022_PHE_176841_1 to 2022_PHE_176841_80.

   The quoted/negotiated rates of L-1 bidders for 45 tender Ids comprising of 70 bore wells can be allotted to the firms.

   M/s Audi Geotech for 09 Nos. of Borewells (i.e for tender Ids- 1,16 & 28) for Rs 15,61,200.00 per borewell for 120 mtrs depth i.e. Rs.13010.00 per mtr.) and 04 Nos. of Borewells (i.e for tender Ids- 24 & 31) for Rs 15,98,000.00 per borewell for 120 mtrs depth i.e. Rs.13317.00 per mtr.)

   M/s Himalaya Boring Company for allotment of works within its bid capacity for 05 Nos. of Borewells (i.e for tender Ids- 12, 22 & 33) for Rs 15,99,000.00 per borewell for 120 mtrs depth i.e. Rs.13325.00 per mtr.)

   M/s Mamta Boring Co. for allotment of works within its bid capacity for 07 Nos. of Borewells (i.e for tender Ids- 11, 23, 69, 75 & 79) for Rs 15,98,500.00 per borewell for 120 mtrs depth i.e. Rs.13321.00 per mtr.)

   M/s Hyper Techno Drillers Private Ltd for allotment of works within its bid capacity for 07 Nos. of Borewells (i.e for tender Ids- 8, 20 ,64 & 80) for Rs 15,99,000.00 per borewell for 120 mtrs depth i.e. Rs.13325.00 per mtr.) @ Rs 22500/job for item no.1.

   M/s Shiv Drillers and Allied Traders for allotment of works for 08 Nos. of Borewells (i.e for tender Ids- 10, 43, 61, 70, 77 & 78) for Rs 15,99,000.00 per borewell for 120 mtrs depth i.e. Rs.13325.00 per mtr.) and

   M/s Mahendra Singh Choudhary for allotment of works within its bid capacity for 30 Nos. of Bore wells as detailed in FBER (For Tender Ids-2, 7, 14, 15, 17, 48, 49, 51-56, 58, 59, 65, 68, 71, 72, 73, 74, 76) for Rs 15,61,000.00 per borewell for 120 mtrs depth i.e. Rs.13008.00 per mtr.

   The Total of 70 Bore wells can be allotted. Rest of the bore wells cannot be allotted to the bidder M/s Mahendra Singh Choudhary due to its insufficient bid capacity and for balance works a fresh e- NIT be called. Important to ascertain the bid capacity

7. **District Doda :** e-tenders for the e-NIT No. PHEJ/JJM/205 of 2022-23 Dated 18-06-2022 for Construction of 200 mm Dia. Production Bore Wells by ODEX Method for 02 No. Water Supply Schemes of District Doda of Jammu Province Under Jal Jeevan Mission (JJM). After 04 (four) extensions upto 29.07.2022 only single bidder has participated. The single bid was opened on 20.08.2022 technically and financial proposal was opened on 27/08/2022. After negotiation its revised rates were Rs 17,40,000.00 per bore for 130 mtrs. Depth (for 04 bore wells) against its quoted rates of Rs. 22, 76,900.00 for BOQ-1 and Rs. 22,77,000.00 per bore well for BOQ-2 for 130 mtrs. Depth. As such work of all the 02 nos. of Water supply schemes (04 nos. Bore wells) amounting to Rs. 69.60 Lacs can be presently allotted

to the bidder M/s Hyper Techno Drillers Pvt. Ltd.of district Ramban @ Rs 17,40,000.00 per bore well for 130 mtrs depth within his Bid Capacity of Rs. 232.08 Lacs. The DPR cost is Rs. 18.85 Lacs for each bore well. The rates are reasonable and also on the lesser side than the reasonable rates established by the Executive Engineer, Mech. Ground Water Drilling Division, Jammu for different District of Jammu Province and are also within the DPR Cost.

8. **District Kathua**. e-NIT No. PHEJ/JJM/211 of 2022-23 Dated 29-06-2022 for Construction of 200 mm Dia. Production Bore Wells by ODEX Method for 70 Water Supply Schemes (133 Borewells) of District Kathua of Jammu Province under Jal Jeevan Mission (JJM) were invited. In response, 14 (Fourteen) Bids were received, the financial proposals of the responsive Bidders were opened on 03-10-2022.

   The revised negotiated rates submitted by the bidders are below the previous rates allotted for the same district of Rs. 15,82,600.00 per bore well of 120 Mtrs. Depth.i.e. Rs.13188.33 per mtr. The DPR Cost is 19.00 Lacs for each bore well.

   M/s Bajrang Bali Contract Co. can be allotment works within its bid capacity for 119 Nos. of Borewells amounting to Rs. 1879.01 Lacs @ Rs 15,79,000.00 per borewell for 120 mtrs depth i.e. Rs.13158.33 per mtr.

   M/s Vijay Laxmi Rigsfor allotment of works within its bid capacity for 12 Nos. of Borewells amounting to Rs. Rs. 189.60 Lacs @ Rs 15,80,000.00 per borewell for 120 mtrs depth i.e. Rs.13166.66 per mtr.

   M/s Tawi Drillers for allotment of works within its bid capacity for 01 No. of Borewell amounting to Rs. 15,81,500.00 for 120 mtrs depth i.e. Rs.13179.16 per mtr.

   But for 01 no. Borewell where the bidder M/s Shiv Drillers & Allied Traders was L-1, (Quoted rate of 16,75,000/-) has refused to negotiate /revise its quoted rates, a fresh e-NIT for the same be called. Total 132 Bore wells can be allotted in District Kathua.

9. **District Ramban**: In response to the e-NIT No. PHEJ/JJM/216 of 2022-23 Dated 27-07-2022 for Construction of 200 mm Dia. Production Bore Wells by ODEX Method for11 Water Supply Schemes of District Ramban of JAMMU Province under Jal Jeevan Mission (JJM) 03 (Three) Bids were received M/S Shree Bajrang Bali Contract Company is L-1 for both of the Tender IDs of the e-NIT comprising of 15 borewells, after negotiation, the firm offered its revised rates to the tune of Rs.15,99,200.00 per bore for 120 mtrs. depth against its quoted rates of 18,30,000.00 per bore for120 mtrs. Depth. which are within the DPR Cost. All 15 nos. Borewells can be allotted to the bidder M/s Shree Bajarang Bali Contract Co.@ Rs 15,99,200.00 per borewell for 120 mtrs depth (i.e. @ Rs 22000/job for item no.1, @ Rs 7510/mtr for item no.2, @Rs 4800/mtr for item no.3 and @ Rs 100000/job for item no. 4 of the BOQ) amounting to Rs. 239.88 Lacs. which is within its bid capacity.

Discussions

The Chief Engineer (K) expressed his concern about the proposed issuance of Allotment orders in favour of M/S Mohinder Singh Chowdary, Rajasthan for construction of 30 wells in District Poonch under JJM. Elaborating further the CE(K) informed the committee that the agency has participated in e-NIT No 02 of 2022-23 wherein the bidder qualified the cover 1st and on opening of cover 2nd, it was found that the bidder had emerged to be the lowest bidder, with a quote 30% lower than the rates fixed in the initial e-NIT No: 131 of 2021-22

invited by the Department. Accordingly in line with the relevant condition of bid document, the bidder was asked to furnish a detailed analysis of the rates for ensuring that the quoted rates are workable. However despite issuing reminder and verbally informing him through mobile, the bidder has not responded till date. Thus the bidder has not shown any earnestness to justify his quote and is thus in violation of relevant conditions of the NIT.

Due to no response to the communications of the Department, the bid has been proposed to be rejected by the TEC with concurrence of the UT Level Committee. The financial quote of the bidder does not have any bearing thereafter for not being comparable and qualified. In view of the above background the matter was discussed in the committee and the CE (J) while agreeing with his counterpart about the default of the contractor deserving to be penalized, said that at the same time keeping in view the timeline for completion of work, if the proposed 30 works are not allotted to the bidder, progress of other related works in the District will be severely hampered. Besides it seems that the rates quoted by the bidder are for drilling by DTH/ODEX method as the bidder has quoted rates which are in close proximity of the rates quoted for both the tenders. The drilling bores for Jammu are 200mm diameter while as for Kashmir it is 550mm with other ancillary works and rates for the two cannot be same or too similar. However even if the bidder has made a mistake while quoting for the Kashmir tender, mistakes made by the bidder cannot be overlooked.

After detailed discussions the committee unanimously decided that keeping in view the timeline for completion of JJM, the bidder shall be allotted works as proposed by CE (J). For default of the bidder in respect of Kashmir tender, the contractor shall be penalized by forfeiting the CDR and disqualifying the contractor from future participation in tenders of PHE (K) for a period of one year. Lastly it was also observed by the committee that the bidder was not in any case qualifying for opening of cover 2nd of Kashmir tender as his capacity has exhausted after allotment of 30 wells in Jammu province. However the PHE (K) could not be aware about this fact as no mechanism is in place to check the capability of any contractor at UT Level. Thus in view of above fact the cover 1st bid of the contractor is not qualifying for opening of his price bid and thus quoted price is effectively inoperative and cannot be considered for comparison of rates. Thus his bid shall be rejected and rest of the price bids shall be processed/evaluated as per the condition of bid document. However the matter shall again be discussed in the next meeting of the Committee for appropriate decision in the matter, as the subject NIT is not part of the agenda for the instant meeting.

For rest of the agenda points, it was unanimously decided that the negotiations with L1 bidders were justified and the rates recommended by the contract committee in the works as detailed in para 'A, {(1), (2), (3), (4), (5), (6), (7),(8) and (9)} above, are reasonable and acceptable and the UT Level Committee authorized the Chief Engineer (J) to proceed ahead further by recommending the issuance of allotment orders for these works on the said rates.

The meeting ended with a vote of thanks to the chair.

(Sanchit Kulshrestha)
Procurement Expert (PMC)

Syed Arshad Hussain
(Er. Ashfaq Ahmed Mir)
Jt. Dir/SE DIQC Jammu
Srinagar
Kashmir

(Er. Ajaz Keen)
Technical Advisor JJM (K)

(Er Fayaz Ahmed Patigaroo)
S.E PHE (Mech) Circle, South
Srinagar

(Kewal Krishan)
Additional Secretary
I&C Department.

(Tarsalm Kumar)
Jt. Director Planning,
Jal Shakti Department

(Latif Ahmed Poswal)
Director Figance JSD
J&K

(Er Rashid Ahmad Dar)
Chief Engineer,
MED Kashmir

(Er. Hamesh Manchanda)
Chief Engineer
Jal Shakti (PHE) Jammu

(Er. Basharat Jeelani Kawoosa)
Chief Engineer
Jal Shakti (PHE) Kashmir

(Er. Chander Prakash Yadoch)
Dev. Commissioner (Works)
PW Deptt. J&K.